



Project: City of Guadalupe 2021 Trunk Main Improvement Project No. 2021-04

3 Week Schedule

Dates:

Dates:

Dates:

Date: 1/12/2022

Name: Butch Lopez

1/10/22-1/14/22

1/17/22-1/21/22

1/24/22-1/28/22

Week 1

Week 2

Week 3

Work Description	Week 1							Week 2							Week 3							Notes / Resources
	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F			
Install Sewer Main STA 21+83 to STA 24+02 (Wong St.)	X	X																				
Core MH @ STA 24+02.02 (Wong St.)			X																			
Install Sewer Main STA 24+02 to STA 26+22 (Wong St. to Pioneer St.)				X	X			X	X													
Core MH @ STA 26+22 (on Pioneer @ Wong St.)							M			X												
Install Sewer Main STA 26+22 to STA 27+51 (Pioneer St. @ Wong heading North)							L				X				X	X						
Core MH @ STA 27+51.04 (Pioneer St.)							K										X					
Install Sewer Main STA 27+51 to STA 28+34 (Pioneer St.)																		X	X			
							D															
							A															
							Y															

\*All activities listed are to be performed weather permitting.