V. LOPEZ JR. & SONS
SINCE 1979 LIC.#607333A
GENERAL ENG. CONTRACTORS, INC.
SANTA MARIA, CA - (805) 928-1198

Project: City of Guadalupe 2021 Trunk Main Improvement Project No. 2021-04

3 Week Schedule

Date: 11/17/2021

Name: Butch Lopez

Work Description	Dates: 11/15/21-11/19/21 Week 1							Dates: 11/22/21-11/26/21 Week 2							Dates: 11/29/21-12/3/21 Week 3					Notes / Resources
	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	
Core MH @ STA 13+05	X																			
Install Sewer Main from STA 13+05 to 14+58		X	X	X							T									
Demo MH STA 14+59.11 and Install Temp Tie-In				X							H									
Pour & Install New MH STA 14+59.11					X						A									
Install Sewer Main from STA 14+59 to approx. STA 15+00 and Install Wye								X			N									
Install Sewer Main from STA 15+00 to 17+11								X	X	X	K									
Install New MH STA 17+11.56											S				X					
Install & Test Bypass STA 14+59.11 to STA 21+83.13											G				X					
Install Sewer Main From STA 17+11 to New MH @ STA 17+49.26											I					X				
Remove and Replace MH @ STA 17+49.26											V					X				
Install Sewer Main from STA 17+49 to MH @ STA 19+64.33											I						X	X	X	
Core MH @ STA 19+64.33											N								X	
											G									
											B									
											R									
											E									
											A									
											K									